BRUHAT BANGALORE MAHANAGARA PALIKE		
FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME		
1	Name of Work	**Construction of Sculptures in Parks, Lakes, Circles and junction in Ward No:01, 02, 03 and 04 of Yelahanka Sub Division**
2	Estimate cost/Amount	Rs300.00 Lakhs
3	Name of Contractor	Sri.M/s NPR Infratech (Sri .N.Purushotham Raju)
4	Amount of Contract	Rs.27335657.61
5	Agreement No	09/2021-22
6	No and date underwhich the Work order has been issued	09/2021-22 Dated: 16-07-2021
7	Time Limit originally fixed for completion	09 Months
8	Date of Application by the contractor for granting extension	14-04-2022
9	Date of Receipt of application in the sub division office	14-04-2022
10	Extension granting if any:	
	From	-
	To	-
11	Work carried out by the contractor during the original period stipulated in contract	-
12	Work carried during the first period of extension	-
13	Work Carried out during and Extension	-
14	Time now applied for	15-04-2022 to 15-06-2023
15	Date of recommending time limit applied	upto 15-06-2023

16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	Rs.14142437
18	Probable time required for completion of remaining work	15-06-2023
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	-
21	Report of Asst Executive Engineer	Work delayed due to Covid-19 and Site Litigation for Boat and Chota beem sculpture Hence, extension of time is recommended without levying any penalty on the contractor
22	Recommendation of Executive Engineer	ಮುಕ್ತಗೆದು ದಿನ ವಿಸ್ತರಣೆಯಂತೆ ಇ:. 15-06 ಅವರಿಗೆ ಶಿಫಾರಸ್ಸು ಮಾಡಬಹುದಾಗಿರುತ್ತದೆ.

Assistant / Junior Engineer
Project Division, BBMP

Asst Executive Engineer
Project Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Chief Engineer
Yelahanka Zone, BBMP.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ